COMPLETION REPORT

1	Name of the work	:Improvements of CC Roads & drains 11th Near Govt. Higher Primary School Bhuvaneshwari Nagara, Bagalagunte in Ward No. 14, T. Dasarahalli Sub Division.
2	Sanctioned Estimate No. & Date	T.S NO: CO/D2/[illegible]/16-17 dt 14.11.2016
3	Head of Account which is chargeable	[illegible] 3111
4	Instrument Order NO. & Date	[illegible] 100/116/16-17 dt 28-1-2017
5	Name Of Contractor	[illegible]
6 a	Time Stipulated for Completion of work	90
b	Delay in Exculpation of Work	
7	Measurement recorded in	MBNO 5644/16-17 PNO 564328/2 564333/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	[illegible]
	b) Asst. Exe Engineer	[illegible]

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50-00 lakhs	4995443-00	—	4557-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
[illegible] Division, Bangalore-57

COMPLETION REPORT

1	Name of the work	:Improvements of CC Roads & drains 11th Near Govt. Higher Primary School Bhuvaneshwari Nagara, Bagalagunte in Ward No. 14, T. Dasarahalli Sub Division.
2	Sanctioned Estimate No. & Date	T.S NO: CO/D2/[illegible]/16-17 dt 14.11.2016
3	Head of Account which is chargeable	[illegible] 3111
4	Instrument Order NO. & Date	[illegible] 100/116/16-17 dt 28-1-2017
5	Name Of Contractor	[illegible]
6 a	Time Stipulated for Completion of work	90
b	Delay in Exculpation of Work	
7	Measurement recorded in	MBNO 5644/16-17 PNO 564328/2 564333/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	[illegible]
	b) Asst. Exe Engineer	[illegible]

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50-00 lakhs	4995443-00	—	4557-00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
[illegible] Division, Bangalore-57